



September 5, 2018

PRINCE WILLIAM STREET - IMPROVEMENTS PROJECT - UPDATE

Dear Prince William Street Residents:

The City of Manassas would like to update our residents on the Prince William Street Project. The project includes adding curb, gutter, sidewalk and bike lanes along the street as well as upgrades to water lines, sanitary sewer and storm sewer. The project limits are from Wellington Road to Grant Avenue.

The 18 inch water line lining project between Jefferson Street and Grant Avenue has recently been completed. Lining the pipe will increase the reliability and longevity of the pipe. Fort Myer Construction will move forward with the rest of the improvements by beginning with the construction of the new underground water line, sanitary sewer, and storm sewer at the Wellington Road end of the project in mid-September. During the construction of the water line, an above ground temporary water distribution line to all residential and commercial customers along Prince William Street will be in service to maintain water service to all properties. The temporary water line will remain in service until the existing water main located in the street is ready for service. Customers may notice brief announced water shut-offs during the switchover of waterlines. The underground utility work will begin with night-time road closures of Wellington Road.

Once the underground work progresses past the intersection of Wellington Road, construction will occur between 8:00 A.M. – 5:00 P.M. Monday – Friday. Prince William Street will be open to local traffic only. The contractor is required to always maintain one open lane in Prince William Street for emergency vehicles (rescue - fire - police), trash removal services, school buses and local residents and businesses. At the end of each day, the contractor is required to backfill or place steel plates over all excavated areas. Street surfaces could consist of compacted aggregate material until temporary and final asphalt paving is completed. Fort Myer Construction has 365 days from the Notice to Proceed in July to complete the project; they are currently on schedule.

We will keep you and your neighbors updated about the schedule and status through the project website: www.manassascity.org/pwstreet. Please feel free to reach out to the City about any concerns or comments.

Thank you,

CITY OF MANASSAS

Prince William Street - Improvements Project - Contact List

City Project Manager	Corinna Sigsbury	703-257-8397 / csigsbury@manassasva.gov
City Inspector	Elden Riffle	703-257-8429 / eriffle@manassasva.gov
City Operations - After-Hours Emergency (24 hours per day / 7 days per week)		703-257-8353